Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
44	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(Ground Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Ground Floor								
	Ceiling Plaster								
	Hall	1	1	5.75		9.24	53.13		
	Staircase Room	1	1	3.05		5.80	17.69		
	Toilet 1	1	2	1.50		1.50	4.50		
	Toilet 2	1	1	1.50		1.50	2.25		
	Toilet 3	1	1	1.45		1.45	2.10		
	Kitchen	1	1	5.83		3.00	17.49		
	Store Room	1	1	3.00		3.00	9.00		
	Projection	1	1	9.40		0.90	8.46		
							114.62		
	Total Qty executed						69.39		
	Approved BOQ Qty						69.39	245.43	17030.39
	Qty to be paid now Upto 100%						17.35	245.43	4257.60
	Qty to be paid now Upto 125%						27.89	245.43	6843.82
	Qty to be paid now Above 125%								

K.S. Chandrashekar
Contractor

INFRA TECHNOCRATS CONSULTANT
Consultants

25/4/22
Assistant Engineer
Yelahanka Project Zone

02/11/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
45	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering. : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(First Floor)	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Ceiling Plater								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
		1	1	1.20	1.75		2.10		
	Toilet	1	1	3.30	0.90		5.94		
	Staircase	2	1						
B	**R.K.Hegdenagar**								
	First Floor								
	ceiling plaster								
	Hall	1	1	4.70		3.30	15.51		
		1	1	5.80		7.43	43.09		
		1	1	9.04		2.63	23.78		
	Staircase Room	1	1	3.00		3.20	9.60		
	Dressing Room	1	1	3.00		3.00	9.00		
	Toilet	1	1	1.25		1.40	1.75		
	Dressing Room	1	1	3.10		2.73	8.46		
	Toilet	1	1	1.25		1.60	2.00		
	Total Qty executed						**161.16**		
	Approved BOQ Qty						92.85		
	Qty to be paid now Upto 100%						**92.85**	251.97	23395.80
	Qty to be paid now Upto 125%						**23.21**	251.97	5848.97
	Qty to be paid now Above 125%						**45.10**	251.97	11363.52

Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE Consultants

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
46	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(Head Room)	Sqm							
	ITEM NOT OPERATED								
							0.00		
	Total Qty executed						8.61		
	Approved BOQ Qty						0.00	258.52	0.00
	Qty to be paid now								

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Assistant Executive Engineer
Yelahanka Project Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length ft.	Breadth ft.	Depth ft.	Qty	Rate, in Rs	Amount in Rs
47	providing finishing two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel brush and preparing the surface even and smooth by using different grade sand paper including cost of all materials cost of labour and scaffolding etc. complete as per specification and directions of Engineer in charge.	Sqft							
	Measurements Recorded on								
A	**DASARAHALLI**								
	Ground Floor								
	Main Wall								
	Short Wall	2	1	3.30		3.00		23.76	
	Long Wall	2	1	10.80		3.00		65.16	
	Partition Wall								
	Short Wall	2	1	1.85		3.00		23.40	
		1	2	3.45		3.00		20.70	
	Staircase Long Wall	1	2	5.50		3.00		33.00	
	Deductions					2.10		-1.58	
	D(1.80x2.10)	-0.5	1	1.50		2.10		-0.79	
	D(0.75x2.10)	-0.5	1	0.75		1.20		-4.32	
	W(1.20x1.20)	-0.5	6	1.20		0.45		-0.14	
	V(0.60x0.45)	-0.5	1	0.60		1.96		-13.33	
	Aluminum Partition	-1	1	6.80					
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		3.00		12.60	
	Long Wall	2	1	4.15		3.00		24.90	
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40		-0.96	
	Second Floor								
	Ceiling Plaster								
	Hall	1	1	3.30	5.35			17.66	
		1	1	5.18	4.30			22.27	
		1	1	1.20	1.75			2.10	
	Toilet	2	1	3.30	0.90			5.94	
	Staircase								
	Deduction	-1	1	14.32				-14.32	
	Skirting								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Ceiling Plaster								
	Hall	1	1	5.75		9.24		53.13	
	Staircase Room	1	1	3.05		5.80		17.69	
	Toilet 1	1	2	1.50		1.50		4.50	
	Toilet 2	1	1	1.50		1.50		2.25	
	Toilet 3	1	1	1.45		1.45		2.10	
	Kitchen	1	1	5.83		3.00		17.49	
	Store Room	1	1	3.00		3.00		9.00	
	Projection	1	1	9.40		0.90		8.46	
	Ground Floor								
	Internal walls								
	Hall	2	1	5.75		3.30		37.95	
		2	1	9.24		3.30		60.98	
		2	1	3.05		3.30		20.13	
	Staircase Room	2	1	5.80		3.30		38.28	
	Dressing Room	2	2	1.50		1.20		7.20	
	Toilet 1	2	2	1.50		1.20		7.20	
		2	1	1.50		1.20		3.60	
	Toilet 2	2	1	1.50		1.20		3.60	
		2	1	1.45		1.20		3.48	
	Toilet 3	2	1	1.45		1.20		3.48	
		2	1	5.83		3.30		38.48	
	Kitchen	2	1	3.00		3.30		19.80	
		2	1	3.00		3.30		19.80	
	Store Room	2	1	3.00		3.30		19.80	
		2	1	3.05		1.65		10.07	
	below staircase wall								
	Deductions								

633.71

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Executive Engineer

Scanned by TapScanner

(1633.71)

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	qty	Rate, in Rs	Amount in Rs.
	D1	0.5	1	0.90		2.10	0.95		
	D2	0.5	1	1.15		2.10	1.21		
	W	0.5	6	1.85		1.36	7.53		
	D4	0.5	4	0.75		2.10	3.15		
	MD	0.5	1	1.82		2.75	2.50		
	D1	0.5	1	0.90		2.23	1.00		
	V	0.5	2	0.60		0.60	0.36		
	Cladding in kitchen	1	1	8.83		0.90	7.95		
	Measurement Recorded on								
	First Floor								
	ceiling plaster								
	Hall	1	1	4.70		3.30	15.51		
		1	1	5.80		7.43	43.09		
		1	1	9.04		2.63	23.78		
	Staircase Room	1	1	3.00		3.20	9.60		
	Dressing Room	1	1	3.00		3.00	9.00		
	Toilet	1	1	1.25		1.40	1.75		
	Dressing Room	1	1	3.10		2.73	8.46		
	Toilet	1	1	1.25		1.60	2.00		
	Internal Plastering Wall								
	Hall	2	1	13.05		3.30	86.13		
		1	1	9.04		3.30	29.83		
		1	1	10.54		0.90	9.49		
	Staircase Room	1	1	3.00		3.30	9.90		
		2	1	3.20		3.30	21.12		
	Dressing Room	2	1	3.00		3.30	19.80		
		2	1	3.00		3.30	19.80		
	Toilet	2	1	1.25		1.20	3.00		
		2	1	1.40		1.20	3.36		
	Dressing Room	2	1	3.10		3.30	20.46		
		2	1	2.73		3.30	18.02		
	Toilet	2	1	1.25		1.20	3.00		
		2	1	1.60		1.20	3.84		
	Deduction								
	D1	0.5	-2	0.90		2.10	-1.89		
	W	0.5	-6	1.85		1.36	-7.55		
	D4	0.5	-2	0.75		2.10	-1.58		
	V	0.5	-2	1.20		0.60	-0.72		
	Head Room								
		2	1	3.02		2.30	13.89		
		2	1	4.42		2.30	20.33		
	Deduction								
	D1	0.5	-1	1.53		2.05	-1.57		
	W	0.5	-1	0.93		1.27	-0.59		
	Total Qty executed						**1006.09**		
	Approved BOQ Qty						593.90		
	Qty to be paid now Upto 100%						**593.90**	85.08	50530.10
	Qty to be paid now Upto 125%						**148.47**	85.08	12632.52
	Qty to be paid now Above 125%						**263.72**	85.08	22437.54

Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

30/9/22
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
48	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer and directions of	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Ground Floor								
	Internal Wall								
	Main Wall								
	Short Wall	2	1	5.50		3.00	33.00		
	Long Wall	2	1	10.85		3.00	65.10		
	Partition Wall								
	Short Wall	2	2	1.95		3.00	23.40		
		1	2	3.45		3.00	20.70		
	Long Wall	1	2	5.50		3.00	33.00		
	Deductions								
	MD(5.00x2.10)	-0.5	1	5.00		2.10	-5.25		
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Ground Floor								
	Ceiling Plater								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
	Toilet	1	1	1.20	1.75		2.10		
	Staircase	2	1	3.30	0.90		5.94		
	Deduction								
	Skirting	-1	1	14.34			-14.34		
	First Floor								
	Internal Wall								
	Main Wall								
	Short Wall	2	1	5.50		3.00	33.00		
	Long Wall	2	1	10.85		3.00	65.10		
	Partition Wall								
	Short Wall	2	2	1.95		3.00	23.40		
		1	2	3.45		3.00	20.70		
	Long Wall	1	2	5.50		3.00	33.00		
	Deductions								
	D(1.20x2.10)	-0.5	1	1.20		2.10	-1.26		
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1	1	6.80		1.96	-13.33		
	First Floor								
	Ceiling Plater								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
	Toilet	1	1	1.20	1.75		2.10		
	Staircase	2	1	3.30	0.90		5.94		
	Deduction								
	Skirting	-1	1	14.34			-14.34		
B	**R.K.Hegdenagar**								
	Ground Floor								
	Ceiling Plaster								
	Hall	1	1	5.75		9.24	53.13		
	Staircase Room	1	1	3.05		5.80	17.69		
	Toilet 1	1	2	1.50		1.50	4.50		
	Toilet 2	1	1	1.50		1.50	2.25		
	Toilet 3	1	1	1.45		1.45	2.10		
	Kitchen	1	1	5.83		3.00	17.49		
	Store Room	1	1	3.00		3.00	9.00		
	Projection	1	1	9.40		0.90	8.46		
	Ground Floor								
	Internal walls								
	Hall	2	1	5.75		3.30	37.95		
		2	1	9.24		3.30	60.98		
	Staircase Room	2	1	3.05		3.30	20.13		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

22.03

Asst. Executive Engineer
Project Division

Scanned by TapScanner

G-621.03

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Dressing Room	2	1	5.80		3.30	38.28		
	Toilet 1	2	2	1.50		1.20	7.20		
		2	2	1.50		1.20	7.20		
	Toilet 2	2	1	1.50		1.20	3.60		
		2	1	1.50		1.20	3.60		
	Toilet 3	2	1	1.45		1.20	3.48		
		2	1	1.45		1.20	3.48		
	Kitchen	2	1	5.83		3.30	38.48		
		2	1	3.00		3.30	19.80		
	Store Room	2	1	3.00		3.30	19.80		
		2	1	3.00		3.30	19.80		
	below staircase wall	2	1	3.05		1.65	10.07		
	Deductions								
	D1	0.5	-1	0.90		3.00	-1.35		
	D2	0.5	-1	1.15		1.40	-0.81		
	W	0.5	-6	1.85		2.73	-15.15		
	D4	0.5	-4	0.75		1.60	-2.40		
	MD	0.5	-1	1.82		2.10	-1.91		
	D1	0.5	-1	0.90		2.10	-0.95		
	V	0.5	-2	0.60		0.60	-0.36		
	Cladding in kitchen	1	-1	8.83		0.90	-7.95		
	Measurement Recorded on:								
	First Floor								
	ceiling plaster								
	Hall	1	1	4.70		3.30	15.51		
		1	1	5.80		7.43	43.09		
		1	1	9.04		2.63	23.78		
	Staircase Room	1	1	3.00		3.20	9.60		
	Dressing Room	1	1	3.00		3.00	9.00		
	Toilet	1	1	1.25		1.40	1.75		
	Dressing Room	1	1	3.10		2.73	8.46		
	Toilet	1	1	1.25		1.60	2.00		
	Internal Plastering Wall								
	Hall	2	1	13.05		3.30	86.13		
		1	1	9.04		3.30	29.83		
		1	1	10.54		0.90	9.49		
	Staircase Room	1	1	3.00		3.30	9.90		
		2	1	3.20		3.30	21.12		
	Dressing Room	2	1	3.00		3.30	19.80		
		2	1	3.00		3.30	19.80		
	Toilet-1	2	1	1.25		1.20	3.00		
		2	1	1.40		1.20	3.36		
	Dressing Room	2	1	3.10		3.30	20.46		
		2	1	2.73		3.30	18.02		
	Toilet-2	2	1	1.25		1.20	3.00		
		2	1	1.60		1.20	3.84		
	Deduction								
	D1	0.5	-2	0.90		3.30	-2.97		
	W	0.5	-6	1.85		3.30	-18.32		
	D4	0.5	-2	0.75		3.30	-2.48		
	V	0.5	-2	0.60		0.60	-0.36		
	Head Room	2	1	3.02		2.30	13.89		
		2	1	4.42		2.30	20.33		
	Deduction								
	D1	0.5	-1	1.53		2.05	-1.57		
	W	0.5	-1	0.93		1.27	-0.59		
	Total Qty executed						**1133.83**		
	Approved BOQ Qty						353.65		
	Qty to be paid now Upto 100%						**353.65**	98.17	34718.14
	Qty to be paid now Upto 125%						**88.41**	98.17	8679.53
	Qty to be paid now Above 125%						**691.77**	98.17	67910.95

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

30/9/22
Assistant Engineer
Yelahanka Project Zone

30/9/22
Asst. Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
49	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Internal Wall								
	Second Floor								
	Main Wall								
	Short Wall	2	1	6.50		3.00	33.00		
	Long Wall	2	1	10.85		3.00	65.10		
	Partition Wall								
	Short Wall	2	2	1.95		3.00	23.40		
		1	2	3.45		3.00	20.70		
	Staircase Long Wall	1	2	5.50		3.00	33.00		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1	1	6.80		1.96	-13.33		
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		3.00	12.60		
	Long Wall	2	1	4.15		3.00	24.90		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
	Second Floor								
	Ceiling Plater								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
		1	1	1.20	1.75		2.10		
	Toilet	2	1	3.30	0.90		5.94		
	Staircase								
	Deduction						-14.32		
	Skirting	-1	1	14.32					
B	**R.K.Hegdenagar**								
	Total Qty executed						**225.24**		
	Approved BOQ Qty						240.25		
	Qty to be paid now						**225.24**	128.71	28991.95

K.S. Choudhary
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

30/9/22
Assistant Engineer
Yelahanka Project Zone

30/9/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
50	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and directions of Engineer in charge. (Ground Floor)	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Ground Floor								
	Main Wall								
	Short Wall	2	1	5.50		3.15	34.65		
	Long Wall	2	1	10.10		3.15	63.63		
	Deductions								
	MD(5.00x2.10)	-0.5	1	5.00		2.10	-5.25		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
B	**R.K.Hegdenagar**								
	Ground Floor								
	Solid block wall	1	2	9.40		3.45	64.86		
		1	2	12.80		3.45	88.32		
	Compound Wall								
	LHS	2	1	15.24		1.20	36.58		
	RHS	2	1	15.24		1.20	36.58		
	Back	1	1	11.30		1.20	13.56		
	Deduct Openings								
	MD	0.5	-1	1.82		2.75	-2.50		
	D	0.5	-1	0.90		2.23	-1.00		
	W	0.5	-7	1.81		1.36	-8.62		
	V	0.5	-2	0.80		0.60	-0.48		
	Total Qty executed						**315.87**		
	Approved BOQ Qty						252.39		
	Qty to be paid now Upto 100%						**252.39**	370.87	93604.38
	Qty to be paid now Upto 125%						63.10	370.87	23401.10
	Qty to be paid now Above 125%						0.38	375.24	141.80

24/9/22

K.S. Choudhary
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

24/9/22
Assistant Engineer
Yelahanka Project Zone

24/9/22
Asst. Executive Engineer
Project Division
Assistant Executive Engineer
Yelahanka Project Zone

BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
51	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and directions of Engineer in charge. (First Floor)	Sqm							
	Measurement Recorded on:								
A	OASARAHALLI								
	First Floor								
	Main Wall								
	Short Wall								
	Long Wall	2	1	5.50			3.15	34.65	
	Deductions	2	1	10.10			3.15	63.63	
	(W(1.20xH 2.0)	-0.5	6	1.20			1.20	-4.32	
	(V(0.60xD 0.45)	-0.5	1	0.60			0.45	-0.14	
	Aluminum Partition	-1	1	8.80			1.96	-13.33	
B	R.K.Hegdenagar								
	First Floor								
		1	1	9.40			3.45	32.43	
		1	2	10.50			3.90	78.91	
		1	2	12.80			3.45	88.32	
	Deduct Openings								
	W	0.5	6	1.81			1.35	-7.38	
	V	0.5	2	0.60			0.60	-0.48	
	Total Qty executed						282.28		
	Approved BOQ Qty						124.89		
	Qty to be paid now Upto 100%						124.89	375.24	46866.12
	Qty to be paid now Upto 125%						31.22	375.24	11715.78
	Qty to be paid now Above 125%						96.17	379.60	21382.02

K.S. Chandrashekar
Contractor

Consultants

24/11/22
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
52	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and directions of Engineer in charge. (Head Room)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Head Room								
	For Head Room								
		1	2	5.15		1.30	13.39		
		1	2	3.45		1.30	8.97		
	Parapet wall	2	2	9.40		1.15	43.24		
		2	2	12.80		1.15	58.88		
	For stage								
	Deduct Openings								
	D								
	W	1	-1	1.53		2.05	-3.14		
		0.5	-1	0.93		1.27	-0.59		
	Total Qty executed						**120.75**		
	Approved BOQ Qty						138.11		
	Qty to be paid now						**120.75**	383.96	**46364.50**

K.S.Chottareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

4/10/22
Assistant Engineer
Yelahanka Project Zone

4/10/22
Assistant Executive Engineer
Yelahanka Project Zone

Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
53	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and directions of Engineer in charge. (Ground Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Ground Floor								
	Hall	1	1	5.75		9.24	53.13		
	Staircase Room	1	1	3.05		5.80	17.69		
	Toilet 1	1	2	1.50		1.50	4.50		
	Toilet 2	1	1	1.50		1.50	2.25		
	Toilet 3	1	1	1.45		1.45	2.10		
	Kitchen	1	1	5.83		3.00	17.49		
	Store Room	1	1	3.00		3.00	9.00		
	Total Qty executed						**106.16**		
	Approved BOQ Qty						53.37		
	Qty to be paid now Upto 100%						**53.37**	688.29	**36734.29**
	Qty to be paid now Upto 125%						**13.34**	688.29	**9183.57**
	Qty to be paid now Above 125%						**39.45**	688.29	**27153.04**

INFRA TECHNOCRATS CONSULTANT BANGALORE

K.S. Chandramadhu 27/8/22

Contractor | Consultants | Assistant Engineer, Yelahanka Project Zone | Assistant Executive Engineer, Yelahanka Project Zone

C&K 27/8/22

Asst. Executive Engineer
Project Division
Yelahanka Zone,
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
55	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of all materials, mortor ,labour, curingetc,complete as per specification. - minimum width of 1200mm and directions of Engineer in charge. (Ground Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Hall								
	Staircase Room	1	1	5.75		9.24	53.13		
	Kitchen	1	1	3.05		5.80	17.69		
	Store Room	1	1	5.83		3.00	17.49		
	Ground Floor	1	1	3.00		3.00	9.00		
	Hall								
		2	1	5.75		0.10	1.15		
	Staircase Room	2	1	9.24		0.10	1.85		
	Dressing Room	2	1	3.05		0.10	0.61		
	Kitchen	2	1	5.80		0.10	1.16		
		2	1	5.83		0.10	1.17		
	Store Room	2	1	3.00		0.10	0.60		
		2	1	3.00		0.10	0.60		
	Deductions	2	1	3.00		0.10	0.60		
	D1	0.5	-1	0.90		0.10	-0.05		
	D2	0.5	-1	1.15		0.10	-0.06		
	D4	0.5	-4	0.75		0.10	-0.15		
	MD	0.5	-1	1.82		0.10	-0.09		
	D1	0.5	-1	0.90		0.10	-0.05		
	Total Qty executed						**104.66**		
	Approved BOQ Qty						69.07		
	Qty to be paid now Upto 100%						**69.07**	2237.23	154525.53
	Qty to be paid now Upto 125%						17.27	2237.23	38631.38
	Qty to be paid now Above 125%						18.32	2237.23	40981.58

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

18/09/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
56	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of all materials, mortor ,labour, curingetc,complete as per specification. - minimum width of 1200mm and directions of Engineer in charge. (First Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	Hall	1	1	4.70		3.30	15.51		
	0.00	1	1	5.80		7.43	43.09		
	0.00	1	1	9.04		2.63	23.78		
	Dressing Room	1	1	3.00		3.00	9.00		
	Dressing Room	1	1	3.10		2.73	8.46		
	First Floor								
	Internal Plastering Wall								
	Hall	2	1	13.05		0.10	2.61		
		1	1	9.04		0.10	0.90		
		1	1	10.54		0.10	1.05		
	Staircase Room	1	1	3.00		0.10	0.30		
		2	1	1.50		0.10	0.30		
	Dressing Room	2	1	3.00		0.10	0.60		
		2	1	3.00		0.10	0.60		
	Dressing Room	2	1	3.00		0.10	0.62		
		2	1	2.73		0.10	0.55		
	Deduction								
	D1	0.9	2	0.90		0.10	-0.09		
	D4	0.5	2	0.75		0.10	-0.08		
	Total Qty executed						**107.21**		
	Approved BOQ Qty						94.66		
	Qty to be paid now Upto 100%						**94.66**	2239.41	211982.78
	Qty to be paid now Upto 125%						**12.55**	2239.41	28107.31

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

K.S. Chandrashekar
Contractor

INDIA TECHNOCRATS CONSULTANT BANGALORE
Consultants

18/10/22
Assistant Engineer
Yelahanka Project Zone

18/10/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate in Rs	Amount in Rs.
57	Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and risers using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials,mortar,labour,curing etc.,complete as per Specification and directions of Engineer in charge. (Ground Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Ground Floor								
	Landing	1	1	3.05		1.50	4.58		
	Steps	1	21	1.50		0.30	9.45		
		1	21	1.50		0.15	4.73		
	Skirting	1	2	0.46		0.10	0.96		
	for steps front		2	3.00		0.30	1.80		
			2	3.00		0.15	0.90		
	for steps front		2	1.20		0.30	0.72		
			3	1.20		0.15	0.36		
	Total Qty executed						23.48		
	Approved BOQ Qty						11.70		
	Qty to be paid now Upto 100%						11.70	4860.60	56889.08
	Qty to be paid now Upto 125%						2.93	4860.60	14217.27
	Qty to be paid now Above 125%						8.85	4860.60	43016.31

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

25/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

K. S. Cholla reddy

Contractor

INFRA TECHNOCRATS CONSULTANT

Consultants

25/10/22

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
58	Providing and laying Hassan Green / River Pink granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials,mortar,labour,curing etc.,complete as per Specification and directions of Engineer in charge. (First Floor)	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Landing								
	Steps	1	1	1.80		0.90	1.62		
		1	21	0.90		0.30	5.67		
	End step	1	21	0.90		0.15	2.84		
	Skirting	1	1	0.90		0.45	0.41		
		1	21	0.30	0.10		0.63		
B	**R.K.Hegdenagar**								
	First Floor								
	Landing								
	Steps	1	1	3.05		1.50	4.58		
		1	21	1.50		0.30	9.45		
	Skirting	1	21	1.50		0.15	4.73		
	End step	1	21	0.45		0.10	0.95		
		1	1	1.50		0.45	0.68		
	Total Qty executed						31.53		
	Approved BOQ Qty						11.70		
	Qty to be paid now Upto 100%						11.70	4862.79	56894.60
	Qty to be paid now Upto 125%						2.93	4862.79	14223.65
	Qty to be paid now Above 125%						16.91	4862.79	82205.46

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

9/10/10
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
59	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications and directions of Engineer in charge. (Ground Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Toilet 1	1	2	1.50		1.50	4.50		
	Toilet 2	1	1	1.50		1.50	2.25		
	Toilet 3	1	1	1.45		1.45	2.10		
	Total Qty executed						8.85		
	Approved BOQ Qty						4.35		
	Qty to be paid now Upto 100%						4.35	1319.87	5741.43
	Qty to be paid now Upto 125%						1.09	1319.87	1435.36
	Qty to be paid now Above 125%						3.42	1319.87	4507.36

K.S. Chollaveddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

28/7/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
60	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment including cost of materials, labour, curing, complete as per specifications and directions of Engineer in charge. (First Floor)	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Toilet								
			1	1.20	1.75		2.10		
B	**R.K.Hegdenagar**								
	Toilet-1								
	Toilet-2	1	1	1.25		1.40	1.75		
		1	1	1.25		1.60	2.00		
	Total Qty executed						**5.85**		
	Approved BOQ Qty						12.19		
	Qty to be paid now						**5.85**	1322.05	7733.99

K. S. Choudaveddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

28/09
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore -92

28/9/22
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
61	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and directions of Engineer in charge. (Ground Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Ground Floor								
	Toilet 1	2	2	1.50		2.10	12.60		
		2	2	1.50		2.10	12.60		
	Toilet 2	1	2	1.50		2.10	6.30		
		1	2	1.50		2.10	6.30		
	Toilet 3	1	2	1.45		2.10	6.09		
		1	2	1.45		2.10	6.09		
	Deduction								
	D4	1	-4	0.75		2.10	-6.30		
	Total Qty executed						**43.68**		
	Approved BOQ Qty						38.39		
	Qty to be paid now Upto 100%						**38.39**	1780.19	**68332.42**
	Qty to be paid now Upto 125%						**5.30**	1780.19	**9426.08**

K.S.Chowdappa
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

28/09
Assistant Engineer
Yelahanka Project Zone

24/9/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
62	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and directions of Engineer in charge. (First Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Toilet-1	1	2	1.25		2.10	5.25		
		1	2	1.40		2.10	5.88		
	Toilet-2	1	2	1.25		2.10	5.25		
		1	2	1.60		2.10	6.72		
	Deduction								
	D4	1	-2	0.75		2.10	-3.15		
	Total Qty executed						**19.95**		
	Approved BOQ Qty						47.39		
	Qty to be paid now						**19.95**	1782.37	35558.23

K.S. Shadakshareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

28/09
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner